

2447 W 12th St. Suite 5
Tempe, AZ 85142

November 25, 2025

ATTN: Gary Schmitz
Cannon & Wendt

RE: **NETA Preventative Maintenance Proposal**
Banner Data Center – Mesa, AZ

Mr. Schmitz,

Thank you for your interest in RESA Power Service. We are pleased to offer the following Proposal Revision for your consideration.

RESA has been delivering electrical power solutions to thousands of customers throughout the United States since 1981. We specialize in low, medium, and high voltage electrical testing, repair services, and engineering for your electrical distribution system. We are a NETA Accredited Company, which means you are partnering with a company that provides the highest level of safety and reliability.

We appreciate this opportunity to quote and look forward to being of service to you in the future. If you have any questions regarding this proposal, please feel free to contact me directly.

Chad Sheffield
RESA Power Services
Sales Account Manager – Arizona Service
chad.sheffield@resapower.com
602-396-3742

PROPOSAL OVERVIEW

The following Proposal is for NETA Preventative Testing Services at Banner Data Center in Mesa, AZ. This proposal outlines all services being offered with corresponding fees, along with customer responsibilities, exclusions, and terms and conditions.

The following conditions apply to the proposal.

1. The complete electrical apparatus list was developed based on Previous PM MOP and Single Line Drawings submitted to RESA Power in November of 2025.
2. A detailed equipment list can be found following this proposal letter. The equipment list includes all electrical apparatus that is included in this proposal. Any additional equipment not included on the list will not be covered by the cost in this proposal.
3. Electrical Single Line Drawing numbers and dates are included in equipment spreadsheets for reference.
4. All rates are based on 10-12hr shifts during normal working hours, Monday through Friday. Off hours, weekends and holidays are excluded but can be included for additional cost.
5. All travel time and travel expenses are included in this proposal fee.
6. This proposal does not include time for standby during switching or delays. Any additional time caused by delays will be communicated with client and subject to charges on a T&E basis.
7. Postponing or cancelling scheduled work less than 48 hours in advance will be subject additional cost. A minimum of one full day of labor for the number of techs scheduled will be considered. Equipment Travel costs will also be considered for last minute cancellations or changes to schedule.
8. Client will be responsible for all shut down coordination, MOP development and switching. RESA Power can support MOP development for additional cost.

PROCEDURES

- Test procedures are per 2021 NETA Acceptance Testing Specifications (ATS).
- Optional Testing line items listed in NETA are not included unless specifically noted in proposal.
- In some cases, NETA testing procedures are not warranted or do not apply. Industry Standards will be applied to specific test procedures when necessary.
- Safety is first and foremost considered when performing services in the field. A Job Hazard Assessment will be completed and signed by each technician for every day on the project.

CUSTOMER RESPONSIBILITIES

1. Provide instruction for onsite site-specific safety training. Any additional cost associated with site training or orientation is not covered in this proposal.
2. Provide a purchase order or contract for the proposed scope of work along with all necessary documents for either certified payroll or any other site-specific documents prior to scheduling.
3. All power shutdown coordination and switching to be performed by the client.
4. Customer must provide access to all equipment for testing.
5. Provide temporary power for testing, which includes a 100kW Generator or 240V/200A power source from site power for circuit breaker primary injection testing.

EXCLUSIONS

1. Permits/Utility Shutdowns/3rd Party witness testing is excluded.
2. Electrical Repairs or modifications to any electrical apparatus located in the work area.
3. Equipment Vendor Startup activities are excluded from this proposal.
4. Equipment such as UPS Systems, Engine Generators, Automatic Transfer Switches, and VFDs are included on a limited basis. Some components of these systems can be tested, but testing will be limited to avoid equipment warranty issues.
5. Project is expressly limited to electrical apparatus and testing enumerated in scope of work and details equipment list. Any additional testing or services will only be performed upon the execution and approval of written change order.

GENERAL CONSIDERATIONS

RESA considers the safety of our employees, customers, and persons associated or affected by our work to be our highest priority. All work performed by RESA will adhere to our safe work practices, NFPA-70E, customer requirements, and State and Federal standards. In all cases the most stringent procedures will be adhered to. At any point if the lead RESA technician determines that work cannot proceed safely in accordance with these requirements, work will be halted until a mutually agreeable resolution is reached.

2447 W 12th St. Suite 5
Tempe, AZ 85142

TERMS AND CONDITIONS

This price is quoted expires in 30 days. Price does not include applicable local, state, or federal tax. RESA is a NETA (International Electrical Testing Association) Certified Company. RESA testing programs are exceptionally thorough and performed by trained, NETA certified field engineers and technicians. Payment terms are Net 30 days from date of invoice. RESA warrants that any work performed, and any material provided shall be free from defects under normal use for a period of 1 year. RESA shall repair or replace, in its sole discretion, any product provided by RESA that it determines was defective provided it receives written notice of such defect during the warranty period. RESA shall not be responsible for any kind of indirect or consequential costs or damages. The terms and conditions of this quotation supersede any conflicting terms of subsequent purchase order.

FEE BREAKDOWN

Fee amount includes all testing labor, equipment, project management, vehicles, reporting and travel expense. The attached excel spreadsheet contains a breakdown of hours and apparatus per the quote request.

TOTAL COST - Preventative Maintenance & Testing	\$181,624.60
Main Utility Switchboard & Apparatus PM	\$31,637.00
Paralleling Switchgear & Apparatus PM	\$30,808.80
PDC Distribution Switchboards & Apparatus PM	\$119,178.80

SCOPE OF WORK

See the following detailed Equipment List. All equipment listed is included in fee proposal amount. Any apparatus or equipment not included on Equipment List is not included in fee but can be included for additional cost.

Main SWBD

NETA Banner Data Center - MV Main SWBD

SLD: Y1202C-SLD

MTS 525 W. Brown Rd., Mesa, AZ 85201

Dated: 7/18/2008

QTY	Section	Apparatus Type	Designation	Notes
-----	---------	----------------	-------------	-------

Main SWBD - BUS-A

- | | | | | |
|---|-------|---|--|--|
| 1 | 7.1 | Switchgear - Medium Voltage | | |
| 5 | 7.7 | Circuit Breaker MV - Vacuum Bkr | | |
| 5 | 7.14 | Current Transformer MV - Set of 3 | | |
| 1 | 7.1 | Control Power Transformer - MV Swgr | | |
| 1 | LABOR | Switchgear - PM Clean, Torque & Lubrication | | |

Main SWBD - BUS-B

- | | | | | |
|---|-------|---|--|--|
| 1 | 7.1 | Switchgear - Medium Voltage | | |
| 6 | 7.7 | Circuit Breaker MV - Vacuum Bkr | | |
| 6 | 7.14 | Current Transformer MV - Set of 3 | | |
| 1 | 7.1 | Control Power Transformer - MV Swgr | | |
| 1 | LABOR | Switchgear - PM Clean, Torque & Lubrication | | |

SES-B via XFMR-B

- | | | | | |
|---|-----|--|--|--|
| 1 | 7.2 | Transformer - Pad Mount Oil (TTR/IR/WR/PF/Oil) | | |
|---|-----|--|--|--|

NETA Banner Data Center - MV GEN SWBD

SLD: Y1202A-SLD

MTS 525 W. Brown Rd., Mesa, AZ 85201

Dated: 6/19/2008

QTY	Section	Apparatus Type	Designation	Notes
-----	---------	----------------	-------------	-------

GEN SWBD - PSG

- | | | | | |
|----|-------|---|--|--|
| 1 | 7.1 | Switchgear - Medium Voltage | | |
| 11 | 7.7 | Circuit Breaker MV - Vacuum Bkr | | |
| 15 | 7.14 | Current Transformer MV - Set of 3 | | |
| 4 | 7.14 | Current Transformer MV - Zero Sequence | | |
| 5 | 7.1 | Potential Transformer - MV Set | | |
| 1 | LABOR | Switchgear - PM Clean, Torque & Lubrication | | |

NETA Banner Data Center - PDC

SLD: E401

MTS 525 W. Brown Rd., Mesa, AZ 85201

Dated: 06/30/25

QTY	Section	Apparatus Type	Designation	Notes
-----	---------	----------------	-------------	-------

PDC 'A' Side - ATS-A

2	7.7	Circuit Breaker MV - Vacuum Bkr	ATS-A	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	T-Main-SWBD-A	
1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	SWBD-A Main	

PDC 'B' Side - ATS-B

2	7.7	Circuit Breaker MV - Vacuum Bkr	ATS-B	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	T-Main-SWBD-B	
1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	SWBD-B Main	

ATS-MA

1	7.1	Switchgear - Medium Voltage	ATS-MA	
2	7.7	Circuit Breaker MV - Vacuum Bkr		
1	7.2	Transformer - Pad Mount Oil (TTR/IR/WR/PF/Oil)		

ATS-MC

1	7.1	Switchgear - Medium Voltage	ATS-MC	
2	7.7	Circuit Breaker MV - Vacuum Bkr		
1	7.2	Transformer - Pad Mount Oil (TTR/IR/WR/PF/Oil)		

PDC 'A' & 'B' Side

7	7.6	Circuit Breaker LV - Draw-Out (LSIG)		
---	-----	--------------------------------------	--	--

PDC 'A' Side & 'A' Output SWBD

6	7.6	Circuit Breaker LV - Draw-Out (LSIG)	UPS A Main & Output	
---	-----	--------------------------------------	---------------------	--

PDC 'B' Side & 'B' Output SWBD

6	7.6	Circuit Breaker LV - Draw-Out (LSIG)	UPS B Main & Output	
---	-----	--------------------------------------	---------------------	--

Output SWBD A & B

6	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Output SWBD A & B	
---	-----	--------------------------------------	-------------------	--

Output SWBD A & B, PDC 'A' & 'B' Mech SWBD

6	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Output LBB, Mech Bkrs	
---	-----	--------------------------------------	-----------------------	--

Output SWBD A & UPS Output SWBD A1

1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	A1	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	XFMR TXA1	

NETA Banner Data Center - PDC

SLD: E401

MTS 525 W. Brown Rd., Mesa, AZ 85201

Dated: 06/30/25

QTY	Section	Apparatus Type	Designation	Notes
-----	---------	----------------	-------------	-------

Output SWBD A & UPS Output SWBD A2

1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	A2	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	XFMR TXA2	
1	7.1	Switchboard - Low Voltage	Output-SWBD-A2	
2	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Main & Spare	
4	7.6	Circuit Breaker LV - Insulated Case (LSIG)	RPP-A2-1 - A2-4	

Output SWBD A & UPS Output SWBD A3

1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	A3	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	XFMR TXA3	
1	7.1	Switchboard - Low Voltage	Output-SWBD-A3	
2	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Main & Spare	
4	7.6	Circuit Breaker LV - Insulated Case (LSIG)	RPP-A3-1 - A3-4	

Output SWBD B & UPS Output SWBD B1

1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	B1	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	XFMR TXB1	
1	7.1	Switchboard - Low Voltage	Output-SWBD-B1	
2	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Main & Spare	
4	7.6	Circuit Breaker LV - Insulated Case (LSIG)	RPP-B1-1 - B1-4	

Output SWBD B & UPS Output SWBD B2

1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	B2	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	XFMR TXB2	
1	7.1	Switchboard - Low Voltage	Output-SWBD-B2	
2	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Main & Spare	
4	7.6	Circuit Breaker LV - Insulated Case (LSIG)	RPP-B2-1 - B2-4	

Output SWBD A & UPS Output SWBD A3

1	7.6	Circuit Breaker LV - Draw-Out (LSIG)	B3	
1	7.2	Transformer - Dry Type (TTR/IR/WR/PF)	XFMR TXB2	
1	7.1	Switchboard - Low Voltage	Output-SWBD-B2	
2	7.6	Circuit Breaker LV - Draw-Out (LSIG)	Main & Spare	
4	7.6	Circuit Breaker LV - Insulated Case (LSIG)	RPP-B3-1 - B3-4	